

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY Phase IX – Adilabad District – Packagae No.AP. IX 01 LB 18 –
“Construction of bridge @ 2/1 to 2/3 bkm on R/f PWD road to Navegaon,
Rebbena in Adilabad District” – Grant Extension of Agreement Time up to
17.01.2014 for a period of 300 days without penalty –Accorded - Orders –
Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT.

G.O.Rt.No. 2040

Dated :10.12.2013.

Read the following :-

1. G.O.Ms.No.330, dt: 17.09.2010 of PR&RD (Progs.II) deptt
2. From the ENC, PR, PMGSy, Hyderabad Lr.No.W15
/DEE-VII/PMGSY Ph.IX/ADB/EOAT/2011-12, Dt.6.11.2013.

--00--

O R D E R :-

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Extension of Agreement Time up to 17.01.14 for a period of 300 days without penalty in respect of the road works “Construction of bridge @ 2/1 to 2/3 bkm on R/f PWD road to Navegaon, Rebbena in Adilabad District” under sanctioned PMGSY Phase IX as the delay is due to Heavy rains.

2. The Engineer-in-Chief, Panchayat Raj, Hyderabad is requested to take necessary action accordingly.

3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

V. NAGI REDDY
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, Hyderabad.
The Superintendent Engineer, Panchayat Raj, Adilabad District.
Copy to:
The P.S. to Minister (PR&RWS)
The P.S. to Principal Secretary (PR)
Stock File/Spare Copy.

//FORWARDED BY ORDER//

SECTION OFFICER.